



# PROSPER FIRE RESCUE

## FIRE MARSHAL'S OFFICE

PO Box 307

911 Safety Way

Prosper, Texas 75078

Phone (972) 346-9469 Fax (972) 347-3010 [www.prosperfire.com](http://www.prosperfire.com)

### Underground Fire Line & Remote FDC Inspection

*This inspection checklist is provided as a courtesy to assist with your underground fire service installation requirements*

Project Name: \_\_\_\_\_

Permit # \_\_\_\_\_

Address: \_\_\_\_\_

City, State & Zip: \_\_\_\_\_

Date: \_\_\_\_\_

Phone Number: \_\_\_\_\_

Y	N	N/A	Main Line Visual
---	---	-----	------------------

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Approved plans on site 24-4.1.1                             |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Piping and joints are uncovered 24-10.10.2.2.4              |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Size and type of piping installed per listing 24-10.1.1.2.1 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Bedding material to "Prosper Class F1" & approved plans     |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Direction changes as per the approved plans                 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Depth of piping as per approved plans & 24-10.4.2.1         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Thrust blocks at each change of direction 24-10.6.1         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Poly wrap of any and all ductile piping 24-10.1.1.3.1       |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Main Line Hydrostatic Test
---	---	-----	----------------------------

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Start PSI: _____ Time: _____ (≥ 200 psi for 2 hours) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Pressure pumps disconnected 24-10.2.2.1              |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | End PSI: _____ Time: _____ (PSI Loss 24-10.10.2.2.6) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Relieved pressure and the gauge returned to zero     |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Main Line Flush
---	---	-----	-----------------

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Flow minimum hose/pipe 2" < underground 24-10.10.2.1.3 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hose or pipe has been restrained                       |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Observe flush until clear of all debris 24-10.10.2.1.2 |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Double Check Valve Assembly
---	---	-----	-----------------------------

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Verify backflow prevention device, size, type 24-6.5      |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Verify correct flow direction 24-6.5.1                    |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Verify DCVA was forward flow tested 24-10.10.2.5.1        |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Verify DCVA testing/certification provided 24-10.10.2.5.2 |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Final
---	---	-----	-------

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Final completed on the remote FDC                         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | As-built drawings for any changes made 24-4.1.1           |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Signed Underground Cont. Material Test Certificate SF-042 |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Remote FDC Line Visual
---	---	-----	------------------------

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Approved plans on site 24-4.1.1                             |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Piping and joints are uncovered 24-10.10.2.2.4              |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Size and type of piping installed per listing 24-10.1.1.2.1 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Bedding material to "Prosper Class F1" & approved plans     |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Direction changes as per the approved plans                 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Depth of piping as per approved plans & 24-10.4.2.1         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Thrust blocks at each change of direction 24-10.6.1         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Poly wrap of any and all ductile piping 24-10.1.1.3.1       |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Remote FDC Line Hydrostatic Test
---	---	-----	----------------------------------

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Start PSI: _____ Time: _____ (≥ 200 psi for 2 hours) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Pressure pumps disconnected 24-10.2.2.1              |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | End PSI: _____ Time: _____ (PSI Loss 24-10.10.2.2.6) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Relieved pressure and the gauge returned to zero     |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Remote FDC Line Flush
---	---	-----	-----------------------

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Flow minimum hose/pipe 2" < underground 24-10.10.2.1.3 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hose or pipe has been restrained                       |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Observe flush until clear of all debris 24-10.10.2.1.2 |

Inspection Results: ☐ Passed ☐ Failed

Y	N	N/A	Remote FDC Line Final
---	---	-----	-----------------------

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Clearance of 4' around the FDC 24-5.9.5.2                          |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 5' pathway, visible from and facing the fire lane 24-5.9.5.2       |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sign with 1" letters indicating what it serves 24-5.9.5.3          |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | If serving multiple addresses, addresses must be listed 24-5.9.5.7 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Connection 18" to 48" above finished grade 24-5.9                  |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 5" Stortz w/ 30° downturn & locking cap 24-5.9.1.3                 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | FDC check valve/ball drip arrangement per 24-5.9.4.1               |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Locking cap on each connection 912.3.1                             |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | If subject to damage, protected by guard posts 312.1               |

Inspection Results: ☐ Passed ☐ Failed

Comments: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Inspector's Name: \_\_\_\_\_

Contractor's Name & License # \_\_\_\_\_